

## COMPLETION CERTIFICATE

Name of the District : Jagatsinghpur

Name of the Block : Tirtol

Name of the Village : Kesarada

Name of the G.P. : Amberi

SI No.	Items	Description
1	Case Record Number	Jagatsinghpur/Tirtol/2024-25
2.	Name of the Project	Installation of Solar LED Mini Mast Light near Sidheswar Maha Purusha, Tala Kesarada, Vill-Tala Kesarada, GP-Amberi
3.	Scheme	SFC Devolution of Fund
4.	Estimated Cost	Rs.99999.573840064
5.	Expenditure	Rs.99999
5.	Financial Year	2024-25
6.	Date of Commencement	25-03-2026
7.	Date of Completion	08-04-2026
8.	Name of the BDO	Girija Sankar Mallick
9.	Name of the A.E.E	SUCHISMITA BEHERA
10.	Name of the A.E/J.E	LALITA KUMAR BASTIA

**LALITA KUMAR BASTIA**  
**JE**  
**Tirtol Block**

**SUCHISMITA BEHERA**  
**AEE**  
**Tirtol Block**

**Girija Sankar Mallick**  
**BDO**  
**Tirtol Block**