

RUNNING ACCOUNT BILL FORM

Book Voucher No -

(To be used for payment for work)
(Supplies actually Measured)

Name of the work - CONSTRUCTION OF CC ROAD AT BHITRUKUBA

Estimated Cost - Rs. 499999.87453217

Head of Account - Viksit Gaon Vikshit Odisha
(VGVO)

Name of Executant - Prasanna Kumar Suchen, AE / JE

Name of the J.E - Prasanna Kumar Suchen

Bill Name - Work Done Estimate

MB No - 06/25-26 Page No - 134-138

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 16-12-2025

Date of the Completion of the Work -

I. ACCOUNT OF WORK DONE OR SUPPLY MADE

Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	side cut off	2	76.4	0.3	0.3		13.752			?	
ii	1st & final	-	mid cut off	18	2.6	0.3	0.3		4.212			?	
iii	1st & final	-	End cut off	2	3.2	0.3	0.3		0.576				
18.54 (18.54 Cubic Meter)													
Amount (18.54 X 240.77592)										Rs. 4463.985568			

Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	paver base	1	30	2.55	0.1		7.65				
ii	1st & final	-		1	30	2.6	0.1		7.8			?	
iii	1st & final	-		1	11	2.65	0.1		2.915			?	
18.365 (18.365 Cubic Meter)													
Amount (18.365 X 848.302232)										Rs. 15579.07049068			

Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	side cut off	2	76.4	0.3	0.48		22.0032				
ii	1st & final	-	mid cut off	18	2.6	0.3	0.48		6.7392			?	

iii	1st & final	-	End cutoff	2	3.2	0.3	0.48		0.9216			?	
iv	1st & final	-	C.C Road	1	38	3.6	0.05		6.84			?	

36.504 (36.504 Cubic Meter)

Amount (36.504 X 7333.9472491)

Rs. 267718.41038115

R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	side cut off	2	76		0.18		27.36				
ii	1st & final	-	front and back cut off	2	3.2		0.18		1.152			?	

28.512 (28.512 Square Meter)

Amount (28.512 X 216.86588853924)

Rs. 6183.2802140308

miscellaneous(ARM287) : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Paver	1	30	2.6			78			?	
ii	1st & final	-		1	30	2.6			78			?	
iii	1st & final	-		1	11	2.65			29.15				

185.15 (185.15 Square Meter)

Amount (185.15 X 631.884)

Rs. 116993.3226

Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	cc road base filling	1	38	3.6	0.1		13.68			?	

13.68 (13.68 Cubic Meter)

Amount (13.68 X 5907.0174513)

Rs. 80807.998733784

Total Estimate Amount

Rs. 491746.06797644

Addition

5) Display Citizen Board @ Rs. 3336

7) Contingency @ Rs. 4917

Total Addition

Rs. 8253

Deduction

7) Contingency @ Rs. 4905

8) Royalty @	Rs. 7620
9) Additional Royalty @	Rs. 2625
10) EMF @	Rs. 381
11) DMF @	Rs. 762
12) Empty Gunny Bag @	Rs. 1180
13) Labour Cess @	Rs. 5000
16) Any Other Lumpsum Bill @	Rs. 4583
Total Deduction	Rs. 27056
Grand Total Amount	Rs. 472943.06797644

Prasanna Kumar Suchen
JE
Nandapur Block

Prakash Kumar Pradhan
AEE
Nandapur Block

DURGA PRASADA DORA
BDO
Nandapur Block

Govinda Naudia
SO
Nandapur Block

SACHITRA KUMAR SWAIN
AO
Nandapur Block

Chairperson PS
Nandapur Block