

## RUNNING ACCOUNT BILL FORM

Book Voucher No -

Name of the work - Const of CC road from Anadi Barik House to Pitamber Barik house

Estimated Cost - Rs. 449999.94780584

Name of Executant - Sasmita Mallik , AE / JE

(To be used for payment for work)  
(Supplies actually Measured)

Head of Account - Viksit Gaon Vikshit Odisha  
(VGVO)

Name of the J.E - KARTIK BEHERA

Bill Name - Work Done Estimate

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 20-01-2026

Date of the Completion of the Work -

MB No - 86/25-26      Page No - 1-5

### I. ACCOUNT OF WORK DONE OR SUPPLY MADE

**Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift** - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Guard wall	1	81	3	2.66		646.38			?	
									646.38 (18.303413184 Cubic Meter)				
<b>Amount (18.303413184 X 240.77592)</b>									<b>Rs. 4407.0211485177</b>				

**Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed** - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Guard wall	1	81	3	0.33		80.19			?	
ii	1st & final	-	pavement	1	11	3	0.33		10.89			?	
iii	1st & final	-	Road side guard wall	1	80	3	0.33		79.2			?	
									170.28 (4.821784704 Cubic Meter)				
<b>Amount (4.821784704 X 1503.287232)</b>									<b>Rs. 7248.5273809761</b>				

**Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal** - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Guard wall Base	1	81	3	0.33		80.19			?	
ii	1st & final	-	guard wall	1	81	1.75	2		283.5			?	
iii	1st & final	-	pavement	1	11	3	0.33		10.89			?	

iv	1st & final	-	pavement	1	43	4	0.33		56.76			?	
v	1st & final	-	Side of guard wall	1	80	3	0.33		79.2			?	

510.54 (14.456859072 Cubic Meter)

**Amount (14.456859072 X 6731.1701187)**

**Rs. 97311.577795703**

**Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum -** Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	pavement	1	12	22	0.31		81.84			?	
ii	1st & final	-	pavement	1	294	10.16	0.31		925.9824			?	
iii	1st & final	-	pavement	1	85	13	0.31		342.55			?	

1350.3724 (38.23822517632 Cubic Meter)

**Amount (38.23822517632 X 8315.4280609)**

**Rs. 317967.21063018**

**R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc -** Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Guard wall	2	81		2		324			?	
ii	1st & final	-	pavement	2	391		0.31		242.42			?	

566.42 (52.62211726 Square Meter)

**Amount (52.62211726 X 216.23489289764)**

**Rs. 11378.737889763**

**Total Estimate Amount**

**Rs. 438313.07484514**

**Addition**

5) Display Citizen Board @	Rs. 5000
6) Any Other Lumpsum @	Rs. 2303
7) Contingency @	Rs. 4383
<b>Total Addition</b>	<b>Rs. 11686</b>

**Deduction**

7) Contingency @	Rs. 4500
8) Royalty @	Rs. 7292
9) Additional Royalty @	Rs. 58779
10) EMF @	Rs. 365
11) DMF @	Rs. 729
12) Empty Gunny Bag @	Rs. 1243
13) Labour Cess @	Rs. 4500

**Total Deduction**

**Rs. 77408**

**Grand Total Amount**

**Rs. 372591.07484514**

**KARTIK BEHERA**  
**JE**  
**Khaira Block**

**Uttam Ku Sahoo**  
**AEE**  
**Khaira Block**

**Narayan Sahu**  
**BDO**  
**Khaira Block**

**Brahmananda Das**  
**SO**  
**Khaira Block**

**Rudra Madhab Behera**  
**AO**  
**Khaira Block**

**ABHILIPSA SAHOO**  
**Chairperson PS**  
**Khaira Block**