

RUNNING ACCOUNT BILL FORM

Book Voucher No -

Name of the work - CONSTRUCTION OF VANA SURAKSHA SAMITI
BUILDING AT KUTIHEJU

Estimated Cost - Rs. 846088.00020983

Name of Executant - JE PRABIN, AE / JE

(To be used for payment for work)
(Supplies actually Measured)Head of Account - Construction of Buildings for
Vana Suraksha Samiti

Name of the J.E - JE DILLIP

Bill Name - Work Done Estimate

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 02-02-2026

Date of the Completion of the Work -

MB No - 27/25-26

Page No - 1-18

I. ACCOUNT OF WORK DONE OR SUPPLY MADE

Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Column	9	1.2	1.2	1.2	1	15.552			?	
ii	1st & final	-	Walls	3	3.86	0.76	0.76	1	6.688608			?	
iii	1st & final	-		3	3.45	0.76	0.76	1	5.97816			?	
iv	1st & final	-		1	2.8	0.6	0.6	1	1.008			?	
									29.226768 (29.226768 Cubic Meter)				
Amount (29.226768 X 240.77592)									Rs. 7037.1019538266				

Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Column	9	1.2	1.2	0.15	1	1.944			?	
ii	1st & final	-	Walls	3	3.86	0.76	0.15	1	1.32012			?	
iii	1st & final	-		3	3.45	0.76	0.15	1	1.1799			?	
iv	1st & final	-		1	3.53	2.33	0.3	1	2.46747			?	

v	1st & final	-		1	1.72	2.33	0.3	1	1.20228			?	
vi	1st & final	-		1	5.39	3.12	0.3	1	5.04504			?	

13.15881 (13.15881 Cubic Meter)

Amount (13.15881 X 820.931232)

Rs. 10802.478104954

Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Column	9	1.2	1.2	0.15	1	1.944			?	
ii	1st & final	-	Walls	3	3.86	0.76	0.1	1	0.88008			?	
iii	1st & final	-		3	3.45	0.76	0.1	1	0.7866			?	
iv	1st & final	-		1	2.33	0.6	0.1	1	0.1398			?	
v	1st & final	-		1	5.38	3.12	0.1	1	1.67856			?	
vi	1st & final	-		1	3.53	2.33	0.1	1	0.82249			?	
vii	1st & final	-		1	1.72	2.33	0.1	1	0.40076			?	

6.65229 (6.65229 Cubic Meter)

Amount (6.65229 X 5772.20157666)

Rs. 38398.3588264

R.C.C. Work (AR0404Aa) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Footings	9	1.2	1.2	0.15	1	1.944			?	
ii	1st & final	-		9	0.75	1	0.45	1	3.0375			?	

4.9815 (4.9815 Cubic Meter)

Amount (4.9815 X 6607.8016388283)

Rs. 32916.763863823

R.C.C. Work (AR0404Ab) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Plinth	3	5.9	0.23	0.3	1	1.2213			?	
ii	1st & final	-		3	6.3	0.23	0.3	1	1.3041			?	
									2.5254 (2.5254 Cubic Meter)				
Amount (2.5254 X 7367.9364910884)									Rs. 18606.986814595				

R.C.C. Work (AR0404Ac) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Column(Below plinth)	9	0.23	0.3	1.3	1	0.8073			?	
ii	1st & final	-	Column SS	9	0.23	0.3	2.9	1	1.8009			?	
iii	1st & final	-	Beam	3	5.9	0.23	0.23	1	0.93633			?	
iv	1st & final	-		3	6.3	0.23	0.23	1	0.99981			?	
									4.54434 (4.54434 Cubic Meter)				
Amount (4.54434 X 14687.171824959)									Rs. 66743.502411034				

R.C.C. Work (AR0404Ad) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Lintel	3	5.9	0.23	0.15	1	0.61065			?	
ii	1st & final	-	Lintel	2	6.3	0.23	0.15	1	0.4347			?	
iii	1st & final	-	Chajja	1	5.9	0.46	0.07	1	0.18998			?	
iv	1st & final	-	Chajja	3	1.37	0.46	0.07	1	0.132342			?	

									1.367672 (1.367672 Cubic Meter)				
Amount (1.367672 X 13306.311088252)									Rs. 18198.669098692				
R.C.C. Work (AR0404Ae) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Stairs excluding landing but including railing)													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Stairs	18	0.9	0.35	0.15	1	0.8505			?	
ii	1st & final	-		1	0.9	0.46	0.1	1	0.0414			?	
iii	1st & final	-		1	0.9	0.46	0.1	1	0.0414			?	
									0.9333 (0.9333 Cubic Meter)				
Amount (0.9333 X 14565.221799042)									Rs. 13593.721505046				
R.C.C. Work (AR0404Ag) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Slab	1	6.2	6.6	0.12	1	4.9104			?	
									4.9104 (4.9104 Cubic Meter)				
Amount (4.9104 X 12944.833749381)									Rs. 63564.31164296				
Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-		2	5.9	0.38	0.6858	1	3.0751272			?	
ii	1st & final	-		2	6.3	0.38	0.6858	1	3.2836104			?	
iii	1st & final	-	Columns	9	0.23	0.3	0.6858	1	0.4258818		?	?	
									5.9328558 (5.9328558 Cubic Meter)				
Amount (5.9328558 X 5187.202711488)									Rs. 30774.925692627				

Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure

- Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm² with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-		3	5.9	0.25	2.9	1	12.8325			?	
ii	1st & final	-		2	6.3	0.25	2.9	1	9.135			?	
iii	1st & final	-		1	2.33	0.25	2.9	1	1.68925			?	
iv	1st & final	-	COLUMN	9	0.23	0.3	2.9	1	1.8009		?	?	
v	1st & final	-	D	2	1.06	0.25	2.13	1	1.1289		?	?	
vi	1st & final	-		1	0.76	0.25	1.83	1	0.3477		?	?	
vii	1st & final	-	W	1	1.22	0.25	1.16	1	0.3538		?	?	
viii	1st & final	-		1	1.5	0.25	1.16	1	0.435			?	
ix	1st & final	-	Parapet	2	5.9	0.25	0.91	1	2.6845			?	
x	1st & final	-		2	6.3	0.25	0.91	1	2.8665			?	

26.01145 (26.01145 Cubic Meter)

Amount (26.01145 X 5220.532711488)

Rs. 135793.62559823

Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside

- 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp. and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-		2	5.9		3.05	1	35.99			?	
ii	1st & final	-		2	6.3		3.05	1	38.43			?	
iii	1st & final	-	ded door	1	0.76		1.96	1	1.4896		?	?	

iv	1st & final	-	D	1	1.06		2.13	1	2.2578		?	?	
v	1st & final	-	W1	1	1.22		1.16	1	1.4152		?	?	
vi	1st & final	-	W2	1	1.5		1.16	1	1.74		?	?	
vii	1st & final	-	Parapet	2	5.9		0.9	1	10.62			?	
viii	1st & final	-		2	6.3		0.9	1	11.34			?	
ix	1st & final	-		2	5.4		0.9	1	9.72			?	
x	1st & final	-		2	5.8		0.9	1	10.44			?	

109.6374 (109.6374 Square Meter)

Amount (109.6374 X 173.5709839132)

Rs. 19029.871391685

Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp. and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-		2	5.38		2.9	1	31.204			?	
ii	1st & final	-		2	3.12		2.9	1	18.096			?	
iii	1st & final	-		2	3.55		2.9	1	20.59			?	
iv	1st & final	-		2	2.33		2.9	1	13.514			?	
v	1st & final	-		2	1.72		2.9	1	9.976			?	
vi	1st & final	-		2	2.33		2.9	1	13.514			?	
vii	1st & final	-	Ded Door	2	1.06		2.13	1	4.5156		?	?	
viii	1st & final	-		1	0.76		1.83	1	1.3908		?	?	
ix	1st & final	-		1	1.22		1.16	1	1.4152		?	?	

x	1st & final	-		1	1.5		1.16	1	1.74		?	?	
									97.8324 (97.8324 Square Meter)				
Amount (97.8324 X 248.569445822)									Rs. 24318.145451436				

Concrete (AR0317) : 2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips - 2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips including hoisting and laying in position compacting and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge. (new work)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	Slab	1	6.2	6.6		1	40.92			?	
ii	1st & final	-	Steps	18	0.9	0.35		1	5.67			?	
iii	1st & final	-		18	0.9		0.15	1	2.43			?	
iv	1st & final	-	Landings	1	0.9	0.46		1	0.414			?	
v	1st & final	-		1	0.9	0.56		1	0.504			?	
									49.938 (49.938 Square Meter)				
Amount (49.938 X 364.9107813532)									Rs. 18222.914599216				

Plastering (AR1027) : 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	HALL	1	5.38	3.12		1	16.7856			?	
ii	1st & final	-	OFFICE	1	3.53	2.33		1	8.2249			?	
iii	1st & final	-	TOILET	1	1.72	2.33		1	4.0076			?	
									29.0181 (29.0181 Square Meter)				
Amount (29.0181 X 192.1798153288)									Rs. 5576.6930991927				

R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	02-02-2026	1 CUM=1.05 QTL	18.444				1.05	19.3662			?	

									19.3662 (19.3662 Quintal)				
Amount (19.3662 X 8678.1421293)									Rs. 168062.63610445				
Iron Work(AR1704) : Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	DOOR	2	1.06	2.13		35	158.046			?	
ii	1st & final	-		1	0.76	1.83		35	48.678			?	
iii	1st & final	-	WINDOW	1	1.22	1.16		25	35.38			?	
iv	1st & final	-		1	1.5	1.16		25	43.5			?	
									285.604 (2.85604 Quintal)				
Amount (2.85604 X 16009.060973087)									Rs. 45722.518501575				
Plastering (AR1006) : 12mm thick cement plaster (1:4) over brickwork in inside - 12mm thick cement plaster (1:4) over brickwork in inside with cement punning for skirting/wall punning including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc. comp. and as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	BELOW PLINTH	2	5.9		0.6	1	7.08			?	
ii	1st & final	-		2	6.3		0.6	1	7.56			?	
									14.64 (14.64 Square Meter)				
Amount (14.64 X 195.8201491176)									Rs. 2866.8069830817				
Flooring (AR0802ii) : 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips - 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips including punning incl. cost, conveyance & royalty of materials as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	HALL	1	5.38	3.12		1	16.7856			?	
ii	1st & final	-	OFFICE	1	3.53	2.33		1	8.2249			?	
iii	1st & final	-	TOILET	1	1.72	2.33		1	4.0076			?	
									29.0181 (29.0181 Square Meter)				
Amount (29.0181 X 371.4868974132)									Rs. 10779.843937826				

Painting(AR0901b) : Priming one coat in inner surface with primer of approved quality over iron work. - Priming one coat in inner surface with primer of approved quality over iron work including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	D	2	1.06		2.13	2.25	10.1601			?	
ii	1st & final	-		1	0.76		1.83	2.25	3.1293			?	
iii	1st & final	-	W	1	1.22		1.16	2.25	3.1842			?	
iv	1st & final	-		1	1.5		1.16	2.25	3.915			?	
									20.3886 (20.3886 Square Meter)				
Amount (20.3886 X 66.13518608651)									Rs. 1348.4038550434				

Painting(AR0901d) : Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) - Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	INSIDE QTY	126.8481				1	126.8481			?	
									126.8481 (126.8481 Square Meter)				
Amount (126.8481 X 71.86275175751)									Rs. 9115.6535212118				

Painting(AR0922) : Finishing wall two coats with distemper of approved shades on new work (Inside) - Finishing wall two coats with distemper of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	INSIDE QTY	126.8481				1	126.8481			?	
									126.8481 (126.8481 Square Meter)				
Amount (126.8481 X 78.925583925)									Rs. 10011.560362277				

Painting(AR0918ca) : Finishing wall two coats with weather coat with one coat oilbound Primer - Finishing wall surface two coats with weather coat with one coat oilbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	OUTSIDE QTY	124.2774				1	124.2774			?	
									124.2774 (124.2774 Square Meter)				
Amount (124.2774 X 156.26092852001)									Rs. 19419.701918053				

Other Building Items. (AR1911) : Stainless steel of 304 grade in hand railing using 50mm dia of 2mm - Supplying, fitting and fixing of Stainless steel of 304 grade in hand railing using 50mm dia of 2mm thick circular pipe with Balustrade of size 32mm x 32mm x 2mm @ 0.90mtr. C/C and stainless square pipe bracing of size 32mm x 32mm x 2mm in 3 rows in staircase as per approved design and specification, buffing, polishing etc with cost, conveyance, taxes of all materials, labour, T&P etc. required for the complete in all respect. and as per direction of Engineer in Charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-		1	0.754				0.754			?	
										0.754 (7.54 Meter)			
Amount (7.54 X 3129.0244276074)										Rs. 23592.84418416			
Total Estimate Amount										Rs. 794498.0394214			
<u>Addition</u>													
2) Provision for PH Work @										Rs. 16800			
3) Provision for EI Work @										Rs. 13900			
5) Display Citizen Board @										Rs. 5000			
7) Contingency @										Rs. 7945			
15) Provision for survey investigation and quality control @										Rs. 7945			
Total Addition										Rs. 51590			
<u>Deduction</u>													
7) Contingency @										Rs. 8461			
8) Royalty @										Rs. 4645			
9) Additional Royalty @										Rs. 4255			
10) EMF @										Rs. 232			
11) DMF @										Rs. 465			
12) Empty Gunny Bag @										Rs. 990			
13) Labour Cess @										Rs. 8461			
Total Deduction										Rs. 27509			
Grand Total Amount										Rs. 818579.0394214			

JE DILLIP
JE
Madanpur Rampur Block

AEE MRAMPUR
AEE
Madanpur Rampur Block

Sharat Kumar Sethi
BDO
Madanpur Rampur Block

SECTION OFFICER
SO
Madanpur Rampur Block

BFO
AO
Madanpur Rampur Block

CHAIRMAN
Chairperson PS
Madanpur Rampur Block