

COMPLETION CERTIFICATE

Name of the District : Kendrapara

Name of the Block : Rajkanika

Name of the Village : Kalispada

Name of the G.P. : Akhulipada

SI No.	Items	Description
1	Case Record Number	Kendrapara/Rajkanika/2025-26
2.	Name of the Project	Installation of High Max Light at Kalispada Village
3.	Scheme	SFC Devolution of Fund
4.	Estimated Cost	Rs.199999.29217231
5.	Expenditure	Rs.199999
5.	Financial Year	2025-26
6.	Date of Commencement	09-03-2026
7.	Date of Completion	30-03-2026
8.	Name of the BDO	KAILASH CHANDRA MAHALIK
9.	Name of the A.E.E	SUDHANSU SEKHAR PATRA
10.	Name of the A.E./J.E	Sujaya Kumar Mandal

Sujaya Kumar Mandal
JE
Rajkanika Block

SUDHANSU SEKHAR PATRA
AEE
Rajkanika Block

KAILASH CHANDRA MAHALIK
BDO
Rajkanika Block