

RUNNING ACCOUNT BILL FORM

Book Voucher No -

Name of the work - PROVISION OF FACILITY CENTRE AT CHHEPLIPALI
GP HQRS.

Estimated Cost - Rs. 999999.51257605

Name of Executant - MANORANJAN BEHERA, AE / JE

(To be used for payment for work)
(Supplies actually Measured)

Head of Account - Provision of Facilities at GP
Head Quarter

Name of the J.E - GHANASHYAM SAHU

Bill Name - Work Done Estimate

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 18-11-2025

Date of the Completion of the Work -

MB No - 984 Page No - 16-33

I. ACCOUNT OF WORK DONE OR SUPPLY MADE

Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	COLUMN	9	1.2	1.2	1.2		15.552			?	
ii	1st & final	-	L.W	2	6.45	0.6	0.75		5.805				
iii	1st & final	-	SW	4	3.1	0.6	0.75		5.58				
iv	1st & final	-	SW TOILET	1	3.85	0.6	0.75		1.7325				
v	1st & final	-	S.W VER	1	4.6	0.6	0.75		2.07				
vi	1st & final	-	SEPTIC TANK	1	2.4	1.2	1.5		4.32				
									35.0595 (35.0595 Cubic Meter)				
Amount (35.0595 X 240.77592)									Rs. 8441.48336724				

Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	COLUMN FOOTING	9	1.2	1.2	0.15		1.944			?	
ii	1st & final	-	WALL FOOTING LONG WALL	2	6.45	0.6	0.1		0.774				
iii	1st & final	-	WALL FOOTING SHORT WALL	4	3.1	0.6	0.1		0.744				
iv	1st & final	-	WALL FOOTING SHORT WALL	1	3.85	0.6	0.1		0.231				

v	1st & final	-	WALL FOOTING SHORT WALL	1	4.6	0.6	0.1		0.276				
vi	1st & final	-	INSIDE ROOM	1	6.7	4.6	0.25		7.705				
vii	1st & final	-	INSIDE ROOM	1	2.6	3.35	0.25		2.1775				
viii	1st & final	-	TOILET	2	3.1	1.8	0.25		2.79				
ix	1st & final	-	SEPTIC TANK	1	2.4	1.2	0.1		0.288				

16.9295 (16.9295 Cubic Meter)

Amount (16.9295 X 433.101332)

Rs. 7332.189000094

Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	COLUMN FOOTING	9	1.2	1.2	0.15		1.944			?	
ii	1st & final	-	WALL FOOTING LONG WALL	2	6.45	0.6	0.1		0.774				
iii	1st & final	-	WALL FOOTING SHORT WALL	4	3.1	0.6	0.1		0.744				
iv	1st & final	-	SHORT WALL	1	3.85	0.6	0.1		0.231				
v	1st & final	-	SHORT WALL	1	4.6	0.6	0.1		0.276				
vi	1st & final	-	INSIDE FLOOR	1	6.7	4.6	0.1		3.082				
vii	1st & final	-	INSIDE ROOM	1	2.6	3.35	0.1		0.871				
viii	1st & final	-	TOILET	2	3.1	1.8	0.1		1.116				
ix	1st & final	-	SEPTIC TANK	1	2.4	1.2	0.1		0.288				

9.326 (9.326 Cubic Meter)

Amount (9.326 X 5897.45265838)

Rs. 54999.643492052

Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	L.W 1ST FOOTING	2	6.45	0.6	0.3		2.322			?	
ii	1st & final	-	S.W 1ST FOOTING	4	3.1	0.6	0.3		2.232				
iii	1st & final	-	S.W 1ST FOOTING	1	3.85	0.6	0.3		0.693				

iv	1st & final	-	S.W 1ST FOOTING	1	4.6	0.6	0.3		0.828				
v	1st & final	-	SEPTIC TANK	2	2.4	0.25	1.3		1.56				
vi	1st & final	-	SEPTIC TANK	2	0.7	0.25	1.3		0.455				
vii	1st & final	-	WALL UPTO PLINTH 2ND FOOTING	2	6.45	0.4	0.45		2.322				
viii	1st & final	-	LONG WALL	4	3.1	0.4	0.45		2.232				
ix	1st & final	-	SW	1	3.85	0.4	0.45		0.693				
x	1st & final	-	SW	1	4.6	0.4	0.45		0.828				
xi	1st & final	-	SW	4	6.45	0.075	0.25		0.48375				
xii	1st & final	-	PLINTH COVER	8	3.1	0.075	0.25		0.465				
xiii	1st & final	-	SW	2	3.85	0.075	0.25		0.144375				
xiv	1st & final	-	SW	2	4.6	0.075	0.25		0.1725				

15.430625 (15.430625 Cubic Meter)

Amount (15.430625 X 5362.510521984)

Rs. 82746.888923289

Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure
- Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm² with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	WALL PLINTH ROOF LEVEL	2	6.45	0.25	2.85		9.19125			?	
ii	1st & final	-	WALL PLINTH TO ROOF	4	3.1	0.25	2.85		8.835				
iii	1st & final	-	WALL ABOVE PLINTH TOILET	1	3.85	0.25	2.85		2.743125				
iv	1st & final	-	WALL ABOVE PLINTH TOILET	1	4.6	0.25	2.85		3.2775				
v	1st & final	-	TOILET PARTITION WALL	2	1.8	0.125	2.85		1.2825				
vi	1st & final	-	DEDUCATION MAIN DOOR	1	1.2	0.25	2.1		0.63		?		
vii	1st & final	-	D1 TOILET	2	0.75	0.25	2.1		0.7875		?		
viii	1st & final	-	W	2	1.15	0.25	1.15		0.66125		?		
ix	1st & final	-	OPENING GRILL	2	1.25	0.25	1.15		0.71875		?		

22.531875 (22.531875 Cubic Meter)

Amount (22.531875 X 5395.840521984)

Rs. 121578.40416128

R.C.C. Work (AR0404Aa) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	COLUMN FOOTING	9	1.3	1.3	0.2		3.042			?	
ii	1st & final	-	COLUMN BELOW PLINTH LEVEL	9	0.75	0.75	0.3		1.51875				

4.56075 (4.56075 Cubic Meter)

Amount (4.56075 X 6365.0548786391)

Rs. 29029.424037753

R.C.C. Work (AR0404Ab) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	PLINTH BEAM	2	6.45	0.25	0.25		0.80625			?	
ii	1st & final	-	PLINTH BEAM	4	3.1	0.25	0.25		0.775				
iii	1st & final	-	PLINTH BEAM	1	3.85	0.25	0.25		0.240625				
iv	1st & final	-	PLINTH BEAM	1	4.6	0.25	0.25		0.2875				

2.109375 (2.109375 Cubic Meter)

Amount (2.109375 X 7121.8770037808)

Rs. 15022.70930485

R.C.C. Work (AR0404Ad) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	LINTEL	2	6.45	0.25	0.15		0.48375			?	
ii	1st & final	-	LINTEL	4	3.1	0.25	0.15		0.465				
iii	1st & final	-	LINTEL TOILET	1	3.85	0.25	0.15		0.144375				
iv	1st & final	-	LINTEL TOILET	1	4.6	0.25	0.15		0.1725				
v	1st & final	-	LINTEL TOILET	2	1.8	0.13	0.15		0.0702				

1.335825 (1.335825 Cubic Meter)

Amount (1.335825 X 13029.33910717)

Rs. 17404.916912835

R.C.C. Work (AR0404Ag) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	CHAJJA FRONT	1	19.15	0.45	0.075		0.6463125			?	
ii	1st & final	-	ROOF SLAB	1	7.5	8.75	0.11		7.21875				
iii	1st & final	-	SLAB SEPTIC TANK	1	2.4	1.2	0.1		0.288				

8.1530625 (8.1530625 Cubic Meter)

Amount (8.1530625 X 12666.939283029)

Rs. 103274.34765824

R.C.C. Work (AR0404Ac) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	WALL BEAM	2	6.45	0.25	0.15		0.48375			?	
ii	1st & final	-	WALL BEAM	4	3.1	0.25	0.15		0.465				
iii	1st & final	-	WALL BEAM	1	3.85	0.25	0.15		0.144375				
iv	1st & final	-	WALL BEAM	2	4.6	0.25	0.15		0.345				
v	1st & final	-	BEAM	2	4.6	0.25	0.25		0.575				
vi	1st & final	-	BEAM	1	2.6	0.25	0.25		0.1625				
vii	1st & final	-	COL UP TO PLINTH	9	0.25	0.375	0.85		0.7171875				
viii	1st & final	-	COL PLINTH TO ROOF LEVEL	9	0.25	0.38	3.15		2.69325				

5.5860625 (5.5860625 Cubic Meter)

Amount (5.5860625 X 14420.808265959)

Rs. 80555.536274164

Other Building Items. (AR1901B) : Vitrified Tile 600mmx600mm Plain Ivory - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Plain Ivory in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all materials, taxes, labour, T&P , etc. required for the work all complete as per direction of Engineer-in-charge(for new work only)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	FLOOR HALL	1	6.7	4.6			30.82			?	
ii	1st & final	-	FLOOR HALL	1	3.35	2.6			8.71				
iii	1st & final	-	D BOTTOM	1	1.2	0.25			0.3				

										39.83 (39.83 Square Meter)			
Amount (39.83 X 1026.6170629558)										Rs. 40890.15761753			
Flooring (AR0817aa) : Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) - Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	WALL	1	24	0.15			3.6			?	
										3.6 (3.6 Square Meter)			
Amount (3.6 X 1540.989552906)										Rs. 5547.5623904616			
Flooring (AR0816) : Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor - Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor , treads or steps and landing on a 25mm thick bed of cement mortar 1:1 (1cement: 1sand) jointed with neat cement slurry mixed with pigment to match the shades of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	TOILET	2	3.15	1.8			11.34			?	
										11.34 (11.34 Square Meter)			
Amount (11.34 X 1197.8083670224)										Rs. 13583.146882034			
Flooring (AR0817b) : Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) - Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) in wall cladding on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	TOILET	4	3.15	1.2			15.12			?	
ii	1st & final	-	TOILET	4	1.8	1.2			8.64				
iii	1st & final	-	SOFT D	2	0.25	1.2			0.6				
iv	1st & final	-	DEDUCTION	4	0.75	1.2			3.6		?		
										20.76 (20.76 Square Meter)			
Amount (20.76 X 886.096294236)										Rs. 18395.359068339			
Plastering (AR1017) : 20mm thick cement Plaster in CM (1:4) over brick work in inside. - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	ROOF SLAB TOP	1	7.5	8.75			65.625			?	
										65.625 (65.625 Square Meter)			

Amount (65.625 X 285.3498860768)

Rs. 18726.08627379

Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	OUT SIDE WALL	2	7.2		3.3		47.52			?	
ii	1st & final	-	OUT SIDE WALL	1	8.4		3.3		27.72				
iii	1st & final	-	ROOF CORNICE	1	32.7		0.26		8.502				
iv	1st & final	-	FRONT D	1	0.5	1.2	2.1		1.26		?		
v	1st & final	-	D	2	0.5	0.75	2.1		1.575		?		
vi	1st & final	-	W	2	0.5	1.15	1.15		1.3225		?		
vii	1st & final	-	GRILL OPENING	2	0.5	1.25	1.15		1.4375		?		

78.147 (78.147 Square Meter)

Amount (78.147 X 182.9790646676)

Rs. 14299.264966579

Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	ROOM INSIDE	1	6.7		3.15		21.105			?	
ii	1st & final	-	ROOM INSIDE	1	7.95		3.15		25.0425				
iii	1st & final	-	ROOM INSIDE	1	2.6		3.15		8.19				
iv	1st & final	-	ROOM INSIDE	1	3.35		3.15		10.5525				
v	1st & final	-	ROOM INSIDE	1	4.1		3.15		12.915				
vi	1st & final	-	TOILET	4	3.15		1.95		24.57				
vii	1st & final	-	TOILET	4	1.8		1.95		14.04				
viii	1st & final	-	DEDUCTION FRONT D	1	0.5	1.2	2.1		1.26		?		
ix	1st & final	-	D	2	0.5	0.75	2.1		1.575		?		
x	1st & final	-	W	2	0.5	1.15	1.15		1.3225		?		
xi	1st & final	-	GRILL OPENING	2	0.5	1.25	1.15		1.4375		?		

110.82 (110.82 Square Meter)

Amount (110.82 X 259.855824546)

Rs. 28797.222476188

Painting(AR0901a) : Priming one coat in inner surface with primer of approved quality over woodwork - Priming one coat in inner surface with primer of approved quality over woodwork including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	12 MM PLASTER AREA					78.31	78.31			?	
ii	1st & final	-	16 MM PLASTER					110.82	110.82				
iii	1st & final	-	CEILLING	1	6.7	4.6			30.82				
iv	1st & final	-	CEILLING	1	3.35	2.6			8.71				

228.66 (228.66 Square Meter)

Amount (228.66 X 70.09895100371)

Rs. 16028.826136508

Other Building Items. (AR1902) : cement based wall putty (water based) - Finishing surface of walls with cement based wall putty (water based) of approved make and finished smooth and even surface to receive painting including cost of scaffolding staging charges with cost of all materials taxes,labour,T&P,etc.complete. and as per the direction of Engineer in Charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	BIRLA PUTTY 16 MM PLASTER AREA					110.82	110.82			?	
ii	1st & final	-	CEILLING PLASTER	1	6.7	4.6			30.82				
iii	1st & final	-	CEILLING PLASTER	1	3.35	2.6			8.71				

150.35 (150.35 Square Meter)

Amount (150.35 X 79.21834)

Rs. 11910.477419

Painting(AR0918cb) : Finishing wall two coats with weather coat with one coat waterbound Primer - Finishing wall two coats with weather coat with one coat waterbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	OUT SIDE WALL 12 MM PLASTER AREA					78.31	78.31			?	

78.31 (78.31 Square Meter)

Amount (78.31 X 160.75408487694)

Rs. 12588.652386713

Painting(AR0922) : Finishing wall two coats with distemper of approved shades on new work (Inside) - Finishing wall two coats with distemper of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	INSIDE WALL PUTY AREA					150.35	150.35			?	

150.35 (150.35 Square Meter)

Amount (150.35 X 78.88055055)

Rs. 11859.690775192

Painting(AR0903b) : Painting two coats of enamel paint with a coat of red oxide primer over iron surface - Painting two coats of enamel paint with a coat of red oxide primer over iron surface including all costs of labour, Paint, Primer, brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	D SHUTTER	1	1.2	2.1	2.25		5.67			?	
ii	1st & final	-	W	2	1.15	1.15	2.25		5.95125				
iii	1st & final	-	W GRILL	2	1.25	1.15	2		5.75				
									17.37125 (17.37125 Square Meter)				
Amount (17.37125 X 230.20652721703)									Rs. 3998.9751359188				

R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	09-11-2025						18.75	18.75			?	
									18.75 (18.75 Quintal)				
Amount (18.75 X 9185.787996)									Rs. 172233.524925				
Total Estimate Amount									Rs. 889244.48958505				
<u>Addition</u>													
2) Provision for PH Work @									Rs. 29644				
3) Provision for EI Work @									Rs. 20000				
5) Display Citizen Board @									Rs. 500				
6) Any Other Lumpsum @									Rs. 50611				
7) Contingency @									Rs. 10000				
Total Addition									Rs. 110755				
<u>Deduction</u>													
7) Contingency @									Rs. 10000				
8) Royalty @									Rs. 5378.08720625				
9) Additional Royalty @									Rs. 16208.1786425				
10) EMF @									Rs. 268.9043603125				
11) DMF @									Rs. 537.808720625				
12) Empty Gunny Bag @									Rs. 1171.665				
13) Labour Cess @									Rs. 9999.9948958505				
16) Any Other Lumpsum Bill @									Rs. 5000				
Total Deduction									Rs. 48564.638825538				
Grand Total Amount									Rs. 951434.85075951				

GHANASHYAM SAHU
JE
Tileibani Block

DARSHAN KUMAR PUROHIT
AEE
Tileibani Block

Priyadarshani Mirdha
BDO
Tileibani Block

GEETANJALI NAIK
SO
Tileibani Block

SUMANTRA KUMAR SINGH
AO
Tileibani Block

BRUNDOBATI BHOI
Chairperson PS
Tileibani Block