

RUNNING ACCOUNT BILL FORM

Book Voucher No -

(To be used for payment for work)
(Supplies actually Measured)

Name of the work - Provision of Facility Centre at Marichamal GP Hqrs

Estimated Cost - Rs. 999998.94384993

Head of Account - Provision of Facilities at GP
Head Quarter

Name of Executant - SWARNAPRAVA MOHANTY, AE / JE

Name of the J.E - SWARNAPRAVA MOHANTY

Bill Name - Work Done Estimate

MB No - 10/24-25 Page No - 165-182

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 08-01-2026

Date of the Completion of the Work -

I. ACCOUNT OF WORK DONE OR SUPPLY MADE

Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	col	9	1.2	1.2	1.2		15.552			?	
ii	1st & final	-	lw	2	7.08	0.75	0.75		7.965			?	
iii	1st & final	-	sw	1	3.83	0.75	0.75		2.154375			?	
iv	1st & final	-	cw	1	7.9	0.75	0.75		4.44375			?	
v	1st & final	-	col	9	1.2	0.75	0.75		6.075		?	?	

24.040125 (24.040125 Cubic Meter)

Amount (24.040125 X 240.77592)

Rs. 5788.28321379

Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	col	9	1.2	1.2	0.15		1.944			?	
ii	1st & final	-	lw	2	7.08	0.75	0.1		1.062			?	
iii	1st & final	-	sw	1	3.83	0.75	0.1		0.28725			?	
iv	1st & final	-	cw	1	7.9	0.9	0.1		0.711			?	
v	1st & final	-	room	1	6.1	4.35	0.45		11.94075			?	
vi	1st & final	-	col	9	1.2	0.75	0.15		1.215		?	?	
vii	1st & final	-	toi	2	1.3	1.4	0.45		1.638			?	

16.368 (16.368 Cubic Meter)

Amount (16.368 X 1144.434232)

Rs. 18732.099509376

Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	col	9	1.2	1.2	0.15		1.944			?	
ii	1st & final	-	lw	2	7.08	0.75	0.15		1.593			?	
iii	1st & final	-	sw	1	3.83	0.75	0.15		0.430875			?	
iv	1st & final	-	sw	1	7.9	0.75	0.15		0.88875			?	
v	1st & final	-	toi	2	2.9	0.75	0.15		0.6525			?	
vi	1st & final	-	step	1	2.9	1.3	0.1		0.377			?	
vii	1st & final	-	s	1	1.5	1.3	0.1		0.195			?	
viii	1st & final	-	col	9	1.2	0.75	0.15		1.215		?	?	
ix	1st & final	-	pp	1	11	0.9	0.1		0.99			?	
x	1st & final	-	room	1	6.1	4.35	0.1		2.6535			?	
xi	1st & final	-	toi	2	1.15	1.3	0.1		0.299			?	

8.808625 (8.808625 Cubic Meter)

Amount (8.808625 X 5579.8137103)

Rs. 49150.486543891

Masonry Stone Work (AR0703) : Random rubble H.G. stone of masonry. - Random rubble H.G. stone of size not less than 0.0025 cum stacked masonry in cement mortar (1:6) in foundation and plinth including watering, curing for seven days with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	lw	2	6.93	0.6	0.45		3.7422			?	
ii	1st & final	-	sw	1	3.98	0.6	0.45		1.0746			?	
iii	1st & final	-	cw	1	7.9	0.6	0.45		2.133			?	
iv	1st & final	-	plinth lw	2	6.78	0.45	0.6		3.6612			?	
v	1st & final	-	sw	1	4.13	0.45	0.6		1.1151			?	
vi	1st & final	-	cw	1	7.9	0.45	0.6		2.133			?	
vii	1st & final	-	col	9	0.35	0.23	0.75		0.543375		?	?	
viii	1st & final	-	col	9	0.625	0.625	0.15		0.52734375		?	?	

									12.78838125 (12.78838125 Cubic Meter)				
Amount (12.78838125 X 4338.448513477)									Rs. 55481.73362384				
R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	21-01-2025	rod	1	12				12			?	
									12 (12 Quintal)				
Amount (12 X 8448.6840774)									Rs. 101384.2089288				
Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	outside lw	2	6.33	3.1			39.246			?	
ii	1st & final	-	sw	2	4.81	3.1			29.822			?	
iii	1st & final	-	pillar	1	3.15	3.1			9.765			?	
iv	1st & final	-	ver	2	1.16	1.3			3.016			?	
v	1st & final	-	w	3	1.1	1.1			3.63		?	?	
									78.219 (78.219 Square Meter)				
Amount (78.219 X 176.508030866)									Rs. 13806.281666308				
Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.													
S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	inside lw	2	6.1	3.1			37.82			?	
ii	1st & final	-	sw	1	4.35	3.1			13.485			?	
iii	1st & final	-	cw	4	1.3	1.3			6.76			?	
iv	1st & final	-	cw	4	1.15	1.3			5.98			?	
v	1st & final	-	d	2	0.75	1.8			2.7		?	?	
vi	1st & final	-	w	3	1.1	1.1			3.63		?	?	
									57.715 (57.715 Square Meter)				
Amount (57.715 X 252.09177921)									Rs. 14549.477037105				

R.C.C. Work (AR0404Ab) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	lw	2	6.56	0.23	0.23		0.694048			?	
ii	1st & final	-	sw	1	7.9	0.23	0.23		0.41791			?	
iii	1st & final	-	cw	1	4.35	0.23	0.23		0.230115			?	

1.342073 (1.342073 Cubic Meter)

Amount (1.342073 X 6911.2323695832)

Rs. 9275.3783599436

R.C.C. Work (AR0404Ac) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	col	9	0.23	0.23	0.8		0.38088			?	
ii	1st & final	-	col	9	0.23	0.23	2.75		1.309275			?	
iii	1st & final	-	beam	2	6.56	0.23	0.15		0.45264			?	
iv	1st & final	-	sw	1	4.35	0.23	0.15		0.150075			?	
v	1st & final	-	cw	2	4.35	0.23	0.3		0.6003			?	
vi	1st & final	-	b	1	7.06	0.23	0.15		0.24357			?	

3.13674 (3.13674 Cubic Meter)

Amount (3.13674 X 14240.602015659)

Rs. 44669.065966598

R.C.C. Work (AR0404Ag) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	chajja	3	1.2	0.45	0.0625		0.10125			?	
ii	1st & final	-	slab	1	6.6	5.11	0.1		3.3726			?	
iii	1st & final	-	slab	1	3.4	1.8	0.1		0.612			?	
iv	1st & final	-	slab	1	3	1.5	0.075		0.3375			?	
v	1st & final	-	slab	1	2.4	2.4	0.075		0.432			?	

										4.85535 (4.85535 Cubic Meter)			
Amount (4.85535 X 12425.30619412)										Rs. 60329.210429621			

R.C.C. Work (AR0404Aa) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	col sub structure	9	1.2	1.2	0.2		2.592			?	
ii	1st & final	-	coil	9	0.625	0.625	0.45		1.58203125			?	

										4.17403125 (4.17403125 Cubic Meter)			
Amount (4.17403125 X 6117.8004620687)										Rs. 25535.890309939			

R.C.C. Work (AR0404Ad) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	lintel	2	6.56	0.23	0.15		0.45264			?	
ii	1st & final	-	lintel	1	7.9	0.23	0.15		0.27255			?	
iii	1st & final	-	sw	1	4.35	0.23	0.15		0.150075			?	

										0.875265 (0.875265 Cubic Meter)			
Amount (0.875265 X 12828.998637564)										Rs. 11228.773492507			

Concrete (AR0317) : 2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips - 2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips including hoisting and laying in position compacting and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge. (new work)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	slab	1	6.6	5.11			33.726			?	

										33.726 (33.726 Square Meter)			
Amount (33.726 X 356.428645086)										Rs. 12020.91248417			

Masonry Brick Work (AR0603ci) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	lw	2	6.56	0.23	2.8		8.44928			?	
ii	1st & final	-	sw	1	4.35	0.23	2.8		2.8014			?	

iii	1st & final	-	cw	1	7.9	0.23	2.8		5.0876			?	
iv	1st & final	-	parapet	5	3.6	0.23	0.23		0.9522			?	
v	1st & final	-	step	4	1.35	0.45	0.45		1.0935			?	
vi	1st & final	-	col	9	0.23	0.23	2.8		1.33308		?	?	
vii	1st & final	-	d	2	0.75	0.23	1.8		0.621		?	?	
viii	1st & final	-	w	3	1.1	0.23	1.1		0.8349		?	?	

15.595 (15.595 Cubic Meter)

Amount (15.595 X 5162.69796544)

Rs. 80512.274771037

Plastering (AR1017) : 20mm thick cement Plaster in CM (1:4) over masonry work in inside. - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	p	2	6.78	0.6			8.136			?	
ii	1st & final	-	p	1	5.01	0.6			3.006			?	

11.142 (11.142 Square Meter)

Amount (11.142 X 277.015940888)

Rs. 3086.5116133741

Other Building Items. (AR1901B) : Vitrified Tile 600mmx600mm Plain Ivory - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Plain Ivory in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all materials, taxes, labour, T&P , etc. required for the work all complete as per direction of Engineer-in-charge(for new work only)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	room	1	6.1	4.35	1	1	26.535			?	
ii	1st & final	-	room	2	6.1	0.15			1.83			?	
iii	1st & final	-	room	2	4.35	0.15			1.305			?	

29.67 (29.67 Square Meter)

Amount (29.67 X 1017.625906121)

Rs. 30192.96063461

Flooring (AR0817a) : Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) - Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	toi	2	1.15	1.3			2.99			?	
ii	1st & final	-	toi	4	1.3	1.8			9.36			?	

iii	1st & final	-	toi	3	1.4	1.8			7.56			?	
-----	-------------	---	-----	---	-----	-----	--	--	------	--	--	---	--

19.91 (19.91 Square Meter)

Amount (19.91 X 1332.894628116)

Rs. 26537.93204579

Flooring (AR0817b) : Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) - Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) in wall cladding on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	toi	4	1.15	1.8			8.28			?	
ii	1st & final	-	toi	4	1.3	1.8			9.36			?	
iii	1st & final	-	hall	2	6.1	0.1			1.22			?	
iv	1st & final	-	hall	1	4.35	0.1			0.435			?	
v	1st & final	-	d	2	0.75	1.8			2.7			?	

21.995 (21.995 Square Meter)

Amount (21.995 X 885.969628116)

Rs. 19486.901970411

Other Building Items. (AR1902) : cement based wall putty (water based) - Finishing surface of walls with cement based wall putty (water based) of approved make and finished smooth and even surface to receive painting including cost of scaffolding staging charges with cost of all materials taxes,labour,T&P,etc.complete. and as per the direction of Engineer in Charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	plinth	1	11.142	1	1	1	11.142			?	
ii	1st & final	-	16 mm	1	57.72	1	1	1	57.72			?	
iii	1st & final	-	12mm	1	78.219	1	1	1	78.219			?	
iv	1st & final	-	ceiling	1	29.525	1	1	1	29.525			?	
v	1st & final	-	as per bill	1	757.4	1			757.4			?	

934.006 (934.006 Square Meter)

Amount (934.006 X 79.21834)

Rs. 73990.40487004

Painting(AR0920) : Finishing wall two coats with plastic emulsion paint of approved shades on new work (Inside) - Finishing wall two coats with plastic emulsion paint of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	e	1	757.4	1	1	1	757.4			?	

757.4 (757.4 Square Meter)

Amount (757.4 X 94.7676397125)

Rs. 71777.010318247

Painting(AR0901a) : Priming one coat in inner surface with primer of approved quality over woodwork - Priming one coat in inner surface with primer of approved quality over woodwork including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	w	2	4.35	3			26.1			?	
ii	1st & final	-	w	2	6.1	3			36.6			?	
iii	1st & final	-	toi	4	1.3	1			5.2			?	
iv	1st & final	-	t	4	1.15	1			4.6			?	
v	1st & final	-	d	2	1.2	2.1			5.04		?	?	
vi	1st & final	-	w	14	1.2	1.2			20.16		?	?	
vii	1st & final	-	outside	1	4.9	3.6			17.64			?	
viii	1st & final	-	out	2	6.3	3.6			45.36			?	
ix	1st & final	-	in	1	11.3	3.2			36.16			?	
x	1st & final	-	in	1	10.15	3.2			32.48			?	
xi	1st & final	-	in	1	3.3	3.2			10.56			?	
xii	1st & final	-	in	4	4.5	3			54			?	
xiii	1st & final	-	in	6.3	1	3			18.9			?	
xiv	1st & final	-	outside	1	72	6.5			468			?	
xv	1st & final	-	in	3	3	3			27			?	

757.4 (757.4 Square Meter)

Amount (757.4 X 70.09444766621)

Rs. 53089.534662387

miscellaneous(ARM105) : Labour for fitting and fixing of M.S. window grills including cost of screws complete. (Iron works) and as directed by Engineer-in-Charge. - Labour for fitting and fixing of M.S. window grills including cost of screws complete. (Iron works) and as directed by Engineer-in-Charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	d	2	1.2	2.1			5.04			?	
ii	1st & final	-	w	11	1.2	1.2			15.84			?	
iii	1st & final	-	w	3	1.2	1.2			4.32			?	

25.2 (25.2 Square Meter)

Amount (25.2 X 16.22)

Rs. 408.744

Painting(AR0903i) : Painting two coats of enamel paint in outer surface paint (outer surface) - Painting two coats of enamel paint in outer surface paint including all costs of labour, Paint and brushes required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	d	4	1.2	2.1		2.25	22.68			?	
ii	1st & final	-	w	3	1.2	1.2		2.75	11.88			?	
iii	1st & final	-	w	11	1.2	1.2		2.75	43.56			?	
									78.12 (78.12 Square Meter)				
Amount (78.12 X 164.22001277702)										Rs. 12828.867398141			
Total Estimate Amount										Rs. 793862.94384993			
<u>Addition</u>													
2) Provision for PH Work @										Rs. 62000			
3) Provision for EI Work @										Rs. 45000			
5) Display Citizen Board @										Rs. 5000			
6) Any Other Lumpsum @										Rs. 89134			
7) Contingency @										Rs. 5000			
Total Addition										Rs. 206134			
<u>Deduction</u>													
7) Contingency @										Rs. 10000			
8) Royalty @										Rs. 5921			
9) Additional Royalty @										Rs. 8531			
10) EMF @										Rs. 296			
11) DMF @										Rs. 592			
12) Empty Gunny Bag @										Rs. 896			
13) Labour Cess @										Rs. 10000			
16) Any Other Lumpsum Bill @										Rs. 10000			
Total Deduction										Rs. 46236			
Grand Total Amount										Rs. 953760.94384993			

SWARNAPRAVA MOHANTY
JE
Koraput Block

PHAKIR MOHAN PRADHAN
AEE
Koraput Block

Dr. DEBASIS GOUDA
BDO
Koraput Block

DEBABRATA HALDAR
SO
Koraput Block

Rama Chandra Khillo
AO
Koraput Block

CHAIRPERSON
Chairperson PS
Koraput Block