

## RUNNING ACCOUNT BILL FORM

Book Voucher No -

Name of the work - NH TO TALAPADAR ROAD CC/ PAVER BLOCK ROAD

Estimated Cost - Rs. 465299.03492073

Name of Executant - HEMSAGAR SABAR, AE / JE

(To be used for payment for work)  
(Supplies actually Measured)

Head of Account - Viksit Gaon Vikshit Odisha  
(VGVO)

Name of the J.E - CHANDAN MAHARANA

Bill Name - Work Done Estimate

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 10-02-2026

Date of the Completion of the Work -

MB No - 27/25-26

Page No - 22-25

### I. ACCOUNT OF WORK DONE OR SUPPLY MADE

**Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift** - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	cutoff	2	86	0.3	0.35		18.06			?	
ii	1st & final	-	cross cutoff	5	4.26	0.3	0.3		1.917			?	

19.977 (19.977 Cubic Meter)

**Amount (19.977 X 240.77592)**

**Rs. 4809.98055384**

**Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed** - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	cutoff	2	86	0.3	0.125		6.45			?	
ii	1st & final	-	cross cutoff	5	4.26	0.3	0.125		0.79875			?	
iii	1st & final	-	pavement	1	16.7	4.675	0.15		11.710875			?	
iv	1st & final	-		1	8.3	4.25	0.15		5.29125			?	
v	1st & final	-		1	61	3.25	0.15		29.7375			?	

53.988375 (53.988375 Cubic Meter)

**Amount (53.988375 X 664.179232)**

**Rs. 35857.957444428**

**R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc** - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	cutoff	4	86		0.31		106.64			?	

										106.64 (106.64 Square Meter)			
<b>Amount (106.64 X 216.70813962884)</b>										<b>Rs. 23109.756010019</b>			

**Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum -** Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	cutoff	2	86	0.3	0.3		15.48			?	
ii	1st & final	-	cross cutoff	5	4.26	0.3	0.3		1.917			?	
iii	1st & final	-	cc pavement	1	15	8.6	0.085		10.965			?	

										28.362 (28.362 Cubic Meter)			
<b>Amount (28.362 X 6968.43170128)</b>										<b>Rs. 197638.6599117</b>			

**miscellaneous(ARM287) : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC -** Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.

S/N	Bill	Pre Measurement Date	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	1st & final	-	paver road	1	16.7	4.675			78.0725			?	
ii	1st & final	-		1	8.3	4.25			35.275			?	
iii	1st & final	-		1	61	3.25			198.25			?	

										311.5975 (311.5975 Square Meter)			
<b>Amount (311.5975 X 626.415)</b>										<b>Rs. 195189.3479625</b>			

<b>Total Estimate Amount</b>										<b>Rs. 456605.70188249</b>			
------------------------------	--	--	--	--	--	--	--	--	--	----------------------------	--	--	--

**Addition**

5) Display Citizen Board @										Rs. 4127			
7) Contingency @										Rs. 4566			
<b>Total Addition</b>										<b>Rs. 8693</b>			

**Deduction**

7) Contingency @										Rs. 4566			
8) Royalty @										Rs. 5982			
9) Additional Royalty @										Rs. 4229			
10) EMF @										Rs. 299			
11) DMF @										Rs. 598			
12) Empty Gunny Bag @										Rs. 726			
13) Labour Cess @										Rs. 4566			
16) Any Other Lumpsum Bill @										Rs. 4650			

<b>Total Deduction</b>										<b>Rs. 25616</b>			
------------------------	--	--	--	--	--	--	--	--	--	------------------	--	--	--

<b>Grand Total Amount</b>										<b>Rs. 439682.70188249</b>			
---------------------------	--	--	--	--	--	--	--	--	--	----------------------------	--	--	--

**CHANDAN MAHARANA**  
**JE**  
**Jeypore Block**

**BIJAYA KUMAR NANDA**  
**AEE**  
**Jeypore Block**

**SHAKTI MOHAPATRA**  
**BDO**  
**Jeypore Block**

**DURGA MOHAPATRA**  
**SO**  
**Jeypore Block**

**Tatwamasi khuntia**  
**AO**  
**Jeypore Block**

**TILOTAMA MUDULI**  
**Chairperson PS**  
**Jeypore Block**