

BILLING DPR							
State	Odisha	District	Balangir	Block	Deogaon	Gram Panchayat	Salepali
Work Code	OD/345/3288/115861/420394/00077287 (Improvement of road from Kuliabahal S.C. Colonypada to RD road)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Deogaon		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		23-04-2026		
Date of Completion	20-05-2026		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	Upgradation or Improvement		Name of Executant		Prasanta Kumar Nayak		

Administrative Approval Details

Approval No.	OD/345/3288/115861/420394/00077287/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/345/3288/115861/420394/00077287/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	400000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	37.877684352	4933.68256826	186876.47101352
2	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	Cum	15.440584704	6565.48849862	101374.98128608

3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	70.71033136	216.23489289764	15290.040928386
4	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	30.157392	240.77592	7261.1738036006
5	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	29.795503296	799.216232	23813.049874773
Total Amount (in Rs.): 334615.71690636					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	37.877684352	Cum
i	Skilled	0.18	6.81798318336	-
ii	Un-Skilled	3.9	147.7229689728	-
2	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	15.440584704	Cum
i	Un-Skilled	4.6	71.0266896384	-
ii	Skilled	0.68	10.49959759872	-
3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	70.71033136	Sqm

i	Semi-Skilled	0.05	3.535516568	-
ii	Skilled	0.05	3.535516568	-
4	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	30.157392	Cum
i	Un-Skilled	0.516	15.561214272	-
5	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	29.795503296	Cum
i	Un-Skilled	0.1236	3.6827242073856	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Skilled	20.85309735008	562	11719.440710745
2	Un-Skilled	237.99359709059	462	109953.04185585
3	Semi-Skilled	3.535516568	512	1810.184482816
Total:				123482.66704941

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	37.877684352	Cum
i)	BRM340 : Cement	2.29	86.73989716608	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	18.18128848896	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	36.36257697792	1 Cum.
2	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	15.440584704	Cum
i)	BRM340 : Cement	3.23	49.87308859392	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.9482631168	1 Cum

iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.8965262336	1 Cum.
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	70.71033136	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1887965847312	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	8.90950175136	1Mtr.
4	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	30.157392	Cum
5	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	29.795503296	Cum
i)	BRM029 : Sand for filling and road blinding	1	29.795503296	1 Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	136.61298576	1 Qntl.	528.967	72263.76123851
2	BRM028	25.12955160576	1 Cum	352.89	8867.9674661566
3	BRM044	36.36257697792	1 Cum.	1271.26	46226.289608951
4	BRM056	13.8965262336	1 Cum.	1672.63	23243.746674106
5	BRM104	0.1887965847312	1Cum.	58573.086	11058.398593967
6	BRM092	8.90950175136	1Mtr.	229.106	2041.2203082471
7	BRM029	29.795503296	1 Cum	347.95	10367.345371843
Total:					174068.72926178

ROYALTY STATEMENT

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	25.12955160576	1 Cum	61.25	1539.1850358528
2	BRM044	36.36257697792	1 Cum.	149.5	5436.205258199
3	BRM056	13.8965262336	1 Cum.	170.5	2369.3577228288
4	BRM029	29.795503296	1 Cum	386.25	11508.51314808
Total:					20853.261164961

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 4000	Rs. 4000
2	Contingency @ Rs. 4000	Rs. 4000
Total Addition Component Amount (in Rs.): 8000		

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 4000	Rs. 4000
2	Royalty @ Rs. 8456.0603390592	Rs. 8456
3	Additional Royalty @ Rs. 13386.977288003	Rs. 13387
4	EMF @ Rs. 422.80301695296	Rs. 423
5	DMF @ Rs. 845.60603390592	Rs. 846
6	Empty Gunny Bag @ Rs. 1080.93	Rs. 1081
7	Labour Cess @ Rs. 4000	Rs. 4000
Total Deduction Component Amount (in Rs.): 32193		

Total Net Amount (in Rs.): 310422.72