

RUNNING ACCOUNT BILL FORM

Book Voucher No -

Name of the work - CONST OF CEMENT CONCRETE ROAD FROM BABULI MAHANTA HOUSE TO JAGANNATH MAHANTA HOUSE BARANGA

Estimated Cost - Rs. 305757.52981974

Name of Executant - Shradhanjali Sahoo, AE / JE

(To be used for payment for work)
(Supplies actually Measured)

Head of Account - Viksit Gaon Vikshit Odisha
(VGVO)

Name of the J.E - ESasmita Patro

Bill Name - Work Done Estimate

Serial Number of this Bill - 1st & final

Date of the Commencement of the work - 10-02-2026

Date of the Completion of the Work -

MB No - 05/25 Page No - 58-61

I. ACCOUNT OF WORK DONE OR SUPPLY MADE

Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge

| S/N | Bill | Pre Measurement Date | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
|------------------------------------|-------------|----------------------|-------------|---|------|------|------|----|-----------------------------|---------|-----------|----|----|
| i | 1st & final | - | CUTOFF | 2 | 59.5 | 0.25 | 0.25 | 1 | 7.4375 | | | ? | |
| | | | | | | | | | 7.4375 (7.4375 Cubic Meter) | | | | |
| Amount (7.4375 X 240.77592) | | | | | | | | | Rs. 1790.770905 | | | | |

Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.

| S/N | Bill | Pre Measurement Date | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
|-------------------------------------|-------------|----------------------|-------------|---|------|------|------|----|-----------------------------|---------|-----------|----|----|
| i | 1st & final | - | CUTOFF | 2 | 59.5 | 0.25 | 0.05 | 1 | 1.4875 | | | ? | |
| ii | 1st & final | - | ROAD BASE | 1 | 59.5 | 2.85 | 0.1 | 1 | 16.9575 | | | ? | |
| | | | | | | | | | 18.445 (18.445 Cubic Meter) | | | | |
| Amount (18.445 X 978.652832) | | | | | | | | | Rs. 18051.25148624 | | | | |

Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.

| S/N | Bill | Pre Measurement Date | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
|---------------------------------------|-------------|----------------------|-------------|---|------|------|------|----|----------------------------|---------|-----------|----|----|
| i | 1st & final | - | ROAD | 1 | 59.5 | 3.35 | 0.1 | 1 | 19.9325 | | | ? | |
| ii | 1st & final | - | CUTOFF | 2 | 59.5 | 0.25 | 0.25 | 1 | 7.4375 | | | | |
| | | | | | | | | | 27.37 (27.37 Cubic Meter) | | | | |
| Amount (27.37 X 5813.67911132) | | | | | | | | | Rs. 159120.39727683 | | | | |

Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.

| S/N | Bill | Pre Measurement Date | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
|---|-------------|----------------------|-------------|---|------|------|-------|----|-----------------------------------|---------------------------|-----------|----|----|
| i | 1st & final | - | ROAD | 1 | 59.5 | 3.35 | 0.075 | 1 | 14.949375 | | | ? | |
| | | | | | | | | | 14.949375 (14.949375 Cubic Meter) | | | | |
| Amount (14.949375 X 7283.51448884) | | | | | | | | | | Rs. 108883.9894116 | | | |

R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc

| S/N | Bill | Pre Measurement Date | Description | N | L | B | D | CF | Quantity | Remarks | Deduction | CM | TC |
|--|-------------|----------------------|-------------|---|------|-------|---|----|------------------------------|----------------------------|-----------|----|----|
| i | 1st & final | - | CUTOFF | 2 | 59.5 | 0.25 | | 1 | 29.75 | | | ? | |
| ii | 1st & final | - | ROAD | 2 | 59.5 | 0.132 | | 1 | 15.708 | | | ? | |
| | | | | | | | | | 45.458 (45.458 Square Meter) | | | | |
| Amount (45.458 X 216.70813962884) | | | | | | | | | | Rs. 9851.1186112478 | | | |
| Total Estimate Amount | | | | | | | | | | Rs. 297697.52769092 | | | |

Addition

| | |
|----------------------------|-----------------|
| 5) Display Citizen Board @ | Rs. 5000 |
| 7) Contingency @ | Rs. 3057 |
| Total Addition | Rs. 8057 |

Deduction

| | |
|------------------------------|------------------|
| 7) Contingency @ | Rs. 3057 |
| 8) Royalty @ | Rs. 6506 |
| 9) Additional Royalty @ | Rs. 11507 |
| 10) EMF @ | Rs. 325 |
| 11) DMF @ | Rs. 651 |
| 12) Empty Gunny Bag @ | Rs. 880 |
| 13) Labour Cess @ | Rs. 3057 |
| 16) Any Other Lumpsum Bill @ | Rs. 6114 |
| Total Deduction | Rs. 32097 |

Grand Total Amount Rs. 273657.52769092

**ESasmita Patro
JE
Ghasipura Block**

**SWETAPADMA NANDA
AEE
Ghasipura Block**

**Binita Bijayeeni
BDO
Ghasipura Block**

**Ranjan Kumar Nayak
SO
Ghasipura Block**

**Maya marandi
AO
Ghasipura Block**

**Sujata Sahoo
Chairperson PS
Ghasipura Block**