

## Measurements

OD/368/3534/120831/421649/00016864 : Imp.of Road with cc/Gr-ii Metaling from Digi road to Beldholga road  
Block : Nuapada, Gram Panchayat : Biromal  
Created By:MAHESWAR DAS

<b>Measurement Book No : 21/24-25</b>				<b>Measurement Date : 2025-08-26</b>				<b>Pages : 104 to 106</b>			
<b>Item 1 : Road Work</b>						<b>Spec. Code : AR1308</b>					
<b>Spec Decription :</b> Supplying & spreading moorum and sand admixture in a ratio (70:30) laying in sub-base in layers not exceeding 100mm watering and compacting to the required density in O.M.C with PRR including cost, conveyance, royalty, taxes cost of all labour & material, hire charges of T & P materials required for work as per specification and complete as per direction of Engineer-in-Charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	MOORUM	1	274.5	3	0.1		82.35			?	
<b>Total Quantity</b>							<b>82.35 cum (82.35 Cum)</b>				
<b>Amount</b>							<b>82.35 X 1144.676499558 = Rs. 94264.11</b>				
<b>Item 2 : Road Work</b>						<b>Spec. Code : AR1341a</b>					
<b>Spec Decription :</b> Providing, laying, spreading and compacting Grading-I stone aggregates of specific sizes using moorum or gravel to water bound macadam specification including spreading in uniform thickness, hand packing, rolling with 3 wheeled steel roller 8-10 tonnes in stages to proper grade and camber, applying and brooming requisite type of screening/binding materials to fill up the interstices of coarse aggregate, watering and compacting to the required density as per Clause 404 of MoRT&H Specifications for Road & Bridge works(Last Revision).											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	METAL	1	274.5	3	0.1		82.35			?	
<b>Total Quantity</b>							<b>82.35 cum (82.35 Cum)</b>				
<b>Amount</b>							<b>82.35 X 2444.3586261111 = Rs. 201292.93</b>				
<b>Total Amount</b>							<b>Rs. 295557.04259885</b>				

### Addition Component

i) Display Citizen Board	Rs. 3000
--------------------------	----------

<b>Total Addition</b>	<b>Rs. 3000</b>
-----------------------	-----------------

**Deduction Component**

i) Contingency	Rs. 3000
ii) Royalty	Rs. 17506.998922261
iii) Additional Royalty	Rs. 17506.998922261
iv) EMF	Rs. 875.34994611307
v) DMF	Rs. 1750.6998922261
vi) Labour Cess	Rs. 3000
<b>Total Deduction</b>	<b>Rs. 43640.047682861</b>

**Grand Total Amount : Rs. 254916.99491599**