

## Measurements

**OD/361/3447/119354/386677/00017148 : CONST OF CC ROAD AT MAJHISAHI HANUMAN MANDIRA TO TALA SAHI,  
NAKJHARI**

**Block : Ghatgaon, Gram Panchayat : Tara**

**Created By: SINGHU MURMU**

Measurement Book No : 06/24						Measurement Date : 2025-06-04			Pages : 59 to 63		
Item 1 : Earth Work						Spec. Code : AR0102aa					
<b>Spec Description :</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	cutoff	2	55.2	0.25	0.15	1	4.14			✓	
<b>Total Quantity</b>							<b>4.14 cum (4.14 Cum)</b>				
<b>Amount</b>							<b>4.14 X 240.77592 = Rs. 996.81</b>				
Item 2 : Earth Work						Spec. Code : AR0115					
<b>Spec Description :</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	Road base	1	5.78	3.34	0.1	1	1.93052			✓	
ii		1	14.59	2.7	0.1	1	3.9393			✓	
iii		1	14.59	3.18	0.1	1	4.63962			✓	
iv		1	9.73	3.28	0.1	1	3.19144			✓	
v		1	6.08	2.88	0.1	1	1.75104			✓	
vi		1	4.43	2.88	0.1		1.27584			✓	
<b>Total Quantity</b>							<b>16.72776 cum (16.72776 Cum)</b>				
<b>Amount</b>							<b>16.72776 X 529.748232 = Rs. 8861.50</b>				

<b>Item 3 : Concrete</b>	<b>Spec. Code : AR0303</b>
--------------------------	----------------------------

**Spec Description :**

Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	cutoff	2	56.24	0.25	0.15	1	4.218			✓	
ii	Road base	1	5.78	3.34	0.1	1	1.93052			✓	
iii		1	14.59	2.7	0.1	1	3.9393			✓	
iv		1	14.59	3.18	0.1	1	4.63962			✓	
v		1	9.73	3.28	0.1	1	3.19144			✓	
vi		1	6.08	2.88	0.1	1	1.75104			✓	
vii		1	4.43	2.88	0.1		1.27584			✓	
<b>Total Quantity</b>							<b>20.94576 cum (20.94576 Cum)</b>				
<b>Amount</b>							<b>20.94576 X 5954.29248696 = Rs. 124717.18</b>				

<b>Item 4 : Concrete</b>	<b>Spec. Code : AR0307</b>
--------------------------	----------------------------

**Spec Description :**

Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.

S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	wearing coat	1	5.78	3.34	0.076	1	1.4672			✓	
ii		1	14.59	2.7	0.076	1	2.99387			✓	
iii		1	14.59	3.18	0.076	1	3.52611			✓	
iv		1	9.73	3.28	0.076	1	2.42549			✓	

v		1	6.08	2.88	0.076	1	1.33079			✓	
vi		1	4.43	2.88	0.076	1	0.969638			✓	
<b>Total Quantity</b>							<b>12.7130976 cum (12.7130976 Cum)</b>				
<b>Amount</b>							<b>12.7130976 X 7445.47977352 = Rs. 94655.11</b>				
<b>Item 5 : R.C.C. Work</b>							<b>Spec. Code : AR0410c</b>				
<b>Spec Description :</b> Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	Wearing Coat	2	55.2		0.2	1	22.08			✓	
<b>Total Quantity</b>							<b>22.08 Sqm (22.08 Sqm)</b>				
<b>Amount</b>							<b>22.08 X 216.39264180804 = Rs. 4777.95</b>				
<b>Total Amount</b>							<b>Rs. 234008.55556649</b>				

### Addition Component

i) Display Citizen Board	Rs. 1063
ii) Any Other Lumpsum	Rs. 2400
iii) Contingency	Rs. 2400
<b>Total Addition</b>	<b>Rs. 5863</b>

### Deduction Component

i) Contingency	Rs. 2400
ii) Royalty	Rs. 5239.0549224
iii) Additional Royalty	Rs. 3364.80941376
iv) EMF	Rs. 261.95274612

v) DMF	Rs. 523.90549224
vi) Empty Gunny Bag	Rs. 706.155
vii) Labour Cess	Rs. 2400
viii) Any Other Lumpsum Bill	Rs. 2400
<b>Total Deduction</b>	<b>Rs. 17295.87757452</b>

**Grand Total Amount : Rs. 222575.67799197**