

| | | | | | |
|------|--|--|---------|-------------|---------|
| i) | BRM340 : Cement | | 2.29 | 51.4563 | 1 Onlt. |
| ii) | BRM028 : Screened and washed sharp sand for mortar | | 0.48 | 10.7856 | 1 Cum |
| iii) | BRM044 : Granite Stone broken metal 40mm. size (Crusher broken) | | 0.96 | 21.5712 | 1 Cum, |
| 4 | Concrete (AR0307) :: Cement concrete (1:2:4)with 12mm size hard broken granite chips per Cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge. | | | | |
| i) | BRM340 : Cement | | 3.23 | 57.27637875 | 1 Onlt. |
| ii) | BRM028 : Screened and washed sharp sand for mortar | | 0.45 | 7.97968125 | 1 Cum |
| iii) | BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken) | | 0.9 | 15.9593625 | 1 Cum. |
| 5 | R.C.C. Work (AR0410c) :: R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc | | | | |
| i) | BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma) | | 0.00267 | 0.081168 | 1Cum. |
| ii) | BRM092 : Non-sal bulahs 75mm. mean dia of any length. | | 0.126 | 3.8304 | 1Mtr. |

| Sl.No. | Material Name | Qty | Unit | Rate | Amount |
|--------|---------------|--------------|---------|-----------|-------------------------------|
| 1 | BRM029 | 19.23 | 1 Cum | 466.71 | 8974.8333 |
| 2 | BRM340 | 108.73267875 | 1 Onlt. | 578.762 | 62930.342618707 |
| 3 | BRM028 | 18.76528125 | 1 Cum | 936.91 | 17581.379655937 |
| 4 | BRM044 | 21.5712 | 1 Cum. | 1820.87 | 39278.350944 |
| 5 | BRM056 | 15.9593625 | 1 Cum. | 2232.49 | 35629.117187625 |
| 6 | BRM104 | 0.081168 | 1Cum. | 59041.526 | 4792.282582368 |
| 7 | BRM092 | 3.8304 | 1Mtr. | 697.546 | 2671.8801984 |
| | | | | | Total: 171858.18648704 |

ROYALTY STATEMENT

| S/N | Material Name | Qty | Unit | Royalty Rate | Amount |
|-----|---------------|-------------|--------|--------------|-------------------------------|
| 1 | BRM029 | 19.23 | 1 Cum | 75.25 | 1447.0575 |
| 2 | BRM028 | 18.76528125 | 1 Cum | 75.25 | 1412.0874140625 |
| 3 | BRM044 | 21.5712 | 1 Cum. | 309.5 | 6676.2864 |
| 4 | BRM056 | 15.9593625 | 1 Cum. | 309.5 | 4939.42269375 |
| | | | | | Total: 14474.854007812 |