

BILLING DPR							
State	Odisha	District	Ganjam	Block	Kabisuryanagar	Gram Panchayat	Gudiali
Work Code	OD/354/3376/117817/411447/00126376 (RENOVATION OF CREMATION CENTER PURBA BADA)						
Project Category	Other Infrastructure						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Kabisuryanagar		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		26-05-2026		
Date of Completion	09-06-2026		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		Crematorium		
Project Type	Renovation or Rejuvenation		Name of Executant		KRUSHNA CHANDRA JENA		

Administrative Approval Details

Approval No.	OD/354/3376/117817/411447/00126376/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3376/117817/411447/00126376/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	178000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	17.556416	245.98752	4318.6592319283
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	2.89680864	709.786792	2056.1165116235

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	13.167312	5696.9464807	75013.471758679
4	Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	16.45914	5065.88986136	83380.190452705
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	43.199895	217.40264180804	9391.7712988299
Total Amount (in Rs.): 174160.20925377					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	17.556416	Cum
i	Un-Skilled	0.516	9.059110656	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.89680864	Cum
i	Un-Skilled	0.1236	0.358045547904	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.167312	Cum
i	Skilled	0.18	2.37011616	-
ii	Un-Skilled	3.9	51.3525168	-

4	Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	16.45914	Cum
i	Un-Skilled	2.96	48.7190544	-
ii	Skilled	1.05	17.282097	-
iii	Highly-Skilled	0.35	5.760699	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	43.199895	Sqm
i	Semi-Skilled	0.05	2.15999475	-
ii	Skilled	0.05	2.15999475	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	109.4887274039	472	51678.679334643
2	Skilled	21.81220791	572	12476.58292452
3	Highly-Skilled	5.760699	622	3583.154778
4	Semi-Skilled	2.15999475	522	1127.5172595
Total:				68865.934296663

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	17.556416	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.89680864	Cum
i)	BRM029 : Sand for filling and road blinding	1	2.89680864	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.167312	Cum
i)	BRM340 : Cement	2.29	30.15314448	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.32030976	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	12.64061952	1 Cum.
4	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	16.45914	Cum
i)	BRM340 : Cement	0.672	11.06054208	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	4.6085592	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	5760.699	1000 Nos
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	43.199895	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.11534371965	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.44318677	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	2.89680864	1 Cum	534.17	1547.3882712288
2	BRM340	41.21368656	1 Qntl.	591.182	24364.789647914
3	BRM028	10.92886896	1 Cum	537.54	5874.7042207584
4	BRM044	12.64061952	1 Cum.	1466.56	18538.226963251
5	BRM005	5760.699	1000 Nos	6.1539	35450.7655761
6	BRM104	0.11534371965	1Cum.	58620.646	6761.5233579259
7	BRM092	5.44318677	1Mtr.	276.666	1505.9447109088
Total: 94043.342748087					

ROYALTY STATEMENT

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	2.89680864	1 Cum	110.25	319.37315256

2	BRM028	10.92886896	1 Cum	110.25	1204.90780284
3	BRM044	12.64061952	1 Cum.	409.5	5176.33369344
					Total: 6700.61464884

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 1000	Rs. 1000
2	Any Other Lumpsum @ Rs. 1059	Rs. 1059
3	Contingency @ Rs. 1780	Rs. 1780
		Total Addition Component Amount (in Rs.): 3839

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 1780	Rs. 1780
2	Royalty @ Rs. 2127.1792536	Rs. 2127
3	Additional Royalty @ Rs. 4254.3585072	Rs. 4254
4	EMF @ Rs. 106.35896268	Rs. 106
5	DMF @ Rs. 212.71792536	Rs. 213
6	Empty Gunny Bag @ Rs. 331.38	Rs. 331
7	Labour Cess @ Rs. 1780	Rs. 1780
8	Any Other Lumpsum Bill @ Rs. 3657	Rs. 3657
		Total Deduction Component Amount (in Rs.): 14248

Total Net Amount (in Rs.): 163751.21