

Measurements

OD/361/3447/119356/386679/00126385 : RENOVATION OF DIFFERNT SECTIONS OF BLOCK OFFICE GHATGAON
Block : Ghatgaon, Gram Panchayat : Uperdiha
Created By: BHOLANATH MOHANTY

Measurement Book No : 66/23					Measurement Date : 2026-06-06					Pages : 159 to 162	
Item 1 : Other Building Items.					Spec. Code : AR1902						
Spec Decription : Finishing surface of walls with cement based wall putty (water based) of approved make and finished smooth and even surface to receive painting including cost of scaffolding staging charges with cost of all materials taxes,labour,T&P,etc.complete. and as per the direction of Engineer in Charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	room	2	34.5		10.83		747.27			✓	
ii		1	22.5		12		270			✓	
iii	deduction	1	4		4		16		16	✓	
iv		1	3.5		7		24.5		24.5	✓	
Total Quantity							976.77 Sft (90.74486331 Sqm)				
Amount							90.74486331 X 80.29904 = Rs. 7286.73				
Item 2 : Painting					Spec. Code : AR0901a						
Spec Decription : Priming one coat in inner surface with primer of approved quality over woodwork including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	quaty same as putty	976.77					976.77			✓	
Total Quantity							976.77 Sft (90.74486331 Sqm)				
Amount							90.74486331 X 71.171462496586 = Rs. 6458.44				

Item 3 : Painting							Spec. Code : AR0919				
Spec Description : Finishing wall One Coat with plastic emulsion paint of approved shades on old work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)											
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	quantity same as primer	976.77					976.77			✓	
Total Quantity							976.77 Sft (90.74486331 Sqm)				
Amount							90.74486331 X 61.5409061525 = Rs. 5584.52				
Item 4 : Other Building Items.											
Spec Description : Providing fitting and fixing of false ceiling with Aluminium anodised T Section No.3215 with 2'-0" center to center, L section No.1705 upto 15 micron on 4 walls to be fixed by means of steel screw and P.V.C.plug and the Aluminium grid 2'-0"x2'-0"with 12mm thick Prelaminated Novapan board suspended from ceiling etc. complete and as per direction of engineer in charge.							Spec. Code : AR1903				
S/N	Description	N	L	B	D	CF	Quantity	Remarks	Deduction	CM	TC
i	celling	1	22.6	12			271.2			✓	
Total Quantity							271.2 Sft (25.1952936 Sqm)				
Amount							25.1952936 X 1443.6137396493 = Rs. 36372.27				
Total Amount							Rs. 55701.96317679				

Addition Component

i) Provision for EI Work	Rs. 50000
ii) Display Citizen Board	Rs. 700
iii) Any Other Lumpsum	Rs. 487588
iv) Contingency	Rs. 6000
Total Addition	Rs. 544288

Deduction Component

i) Contingency	Rs. 6000
ii) Labour Cess	Rs. 6000
Total Deduction	Rs. 12000

Grand Total Amount : Rs. 587989.96317679