

BILLING DPR							
State	Odisha	District	Bhadrak	Block	Bhadrak	Gram Panchayat	Banitia

Work Code	OD/348/3323/116618/394723/00033970 (Imp. of Road from Dalkapada Jagannath House to Jaykarna Mallic House under Banitia GP)						
Project Category	Road						

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Bhadrak	Bill Status	Final Bill
Proposal Date	03-09-2024	Date of Commencement	16-07-2025
Date of Completion	27-07-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	Pavor Block
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/348/3323/116618/394723/00033970/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/348/3323/116618/394723/00033970/TS
Fund Sanction No.	1130
Fund Sanction Amount (in Rs.)	100000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.43	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	0.6075	Cum
i)	BRM029 : Sand for filling and road blinding	1	0.6075	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.39125	Cum
i)	BRM340 : Cement	2.29	16.9259625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	3.5478	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	7.0956	1 Cum.
4	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaon and direction of Engineer-in charge.	-	5.71725	Cum
i)	BRM340 : Cement	3.23	18.4667175	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.5727625	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	5.145525	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	0.6075	1 Cum	274.25	166.606875
2	BRM028	6.1205625	1 Cum	274.25	1678.564265625
3	BRM044	7.0956	1 Cum.	552.5	3920.319
4	BRM056	5.145525	1 Cum.	552.5	2842.9025625
					Total: 8608.392703125