

BILLING DPR							
State	Odisha	District	Puri	Block	Kanas	Gram Panchayat	Gadisagoda

Work Code	OD/369/3541/275296/410139/00075784 (CC ROAD AND GARD WALL FROM GP OFFICE)
Project Category	Road

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Kanas	Bill Status	
Proposal Date	-	Date of Commencement	15-02-2026
Date of Completion		Scheme Name	Bikashita Gaon Bikashita Odisha
Scheme Component Name	Viksit Gaon Vikshit Odisha (VGVO)	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/369/3541/275296/410139/00075784/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3541/275296/410139/00075784/TS
Fund Sanction No.	7087
Fund Sanction Amount (in Rs.)	500000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	36.245504	240.77592	8727.0445714637
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	22.56424208	881.208032	19883.791356888

S. Sahoo
 24/02/26
 Asst. Eng.

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	61.41347584	5980.38634196	367276.31212583
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	104.05136	216.55039071844	22532.362662785
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	9.627712	7427.84931452	71513.193979596
Total Amount (in Rs.): 489932.70469656					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Meaurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	36.245504	Cum
i	Un-Skilled	0.516	18.702680064	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	22.56424208	Cum
i	Un-Skilled	0.1236	2.788940321088	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	61.41347584	Cum
i	Skilled	0.18	11.0544256512	-
ii	Un-Skilled	3.9	239.512555776	-


R. Rahu
24/02/20

4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	104.05136	Sqm
i	Semi-Skilled	0.05	5.202568	-
ii	Skilled	0.05	5.202568	-
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaon and direction of Engineer-in charge.	-	9.627712	Cum
i	Un-Skilled	4.6	44.2874752	-
ii	Skilled	0.68	6.54684416	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	305.29165136109	462	141044.74292882
2	Skilled	22.8038378112	562	12815.756849894
3	Semi-Skilled	5.202568	512	2663.714816
Total:				156524.21459472

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	36.245504	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	22.56424208	Cum
i)	BRM029 : Sand for filling and road blinding	1	22.56424208	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	61.41347584	Cum


24/02/26

i)	BRM340 : Cement	2.29	140.6368596736	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	29.4784684032	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	58.9569368064	1 Cum.
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	104.05136	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.2778171312	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	13.11047136	1Mtr.
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	9.627712	Cum
i)	BRM340 : Cement	3.23	31.09750976	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.3324704	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	8.6649408	1 Cum.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	22.56424208	1 Cum	740.13	16700.47249067
2	BRM340	171.7343694336	1 Qntl.	584.707	100414.28794841
3	BRM028	33.8109388032	1 Cum	754.63	25514.748749059
4	BRM044	58.9569368064	1 Cum.	1831.12	107957.22612494
5	BRM104	0.2778171312	1Cum.	58668.206	16299.032683571
6	BRM092	13.11047136	1Mtr.	324.226	4250.7556871674
7	BRM056	8.6649408	1 Cum.	2208.58	19137.214952064
Total:					290273.73863588

ROYALTY STATEMENT

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	22.56424208	1 Cum	75.25	1697.95921652
2	BRM028	33.8109388032	1 Cum	75.25	2544.2731449408
3	BRM044	58.9569368064	1 Cum.	309.5	18247.171941581
4	BRM056	8.6649408	1 Cum.	309.5	2681.7991776
Total:					25171.203480642

Total Net Amount (in Rs.): 489932.70

B. S. Sahu
24/02/22